CAPITAL IMPROVEMENT PROGRAM 2008 PROJECT SCHEDULE

I ROOLO! WANTOLK	, o ,		
CONSULTANT	EDWARDS ASSOCIATES		
CONTRACTOR	VARIES		
BUDGET	\$25,000		
	PROJECTED	Revised	ACTUAL
PROJECT SCHEDULE	INITIATE - FINISH	INITIATE - FINISH	INITIATE - FINISH
PER*			
LAND/ROW **			
DESIGN/SURVEYING	GSE FY06 TRUCK WASH FY07 REFUELER COVER FY08 LAV SERVICE BLDG FY09		GSE FY06
Construction	GSE Fy07 TRUCK WASH FY07 REFUELER COVER FY08 LAV SERVICE BLDG FY09		GSE FY07
EQUIPMENT			

SCHEDULE COMMENTS

Originally, it was planned that the Support Buildings would all be designed and constructed at the same time. However, due to budget constraints and limited funding for construction, the designs of the separate structures are being handled as separate contracts. (Funding for construction will be from base budget or grants.)

PROJECT DESCRIPTION

Design and bid services for support buildings adjacent to new terminal building at the Sugar Land Regional Airport.

PROGRESS PHOTO

COMPLETED GROUND SUPPORT EQUIPMENT STRUCTURE



PROJECT No.

PROJECT TITLE

PROJECT STATUS

PROJECT MANAGER

AP0603

Design/Bid

ANNE GAINES

TERMINAL SUPPORT BUILDINGS

^{*}PER = Preliminary Engineering Report

^{**}ROW = Right-of-Way