CAPITAL IMPROVEMENT PROGRAM 2008 PROJECT SCHEDULE

ROJECT NO. DR0606 ROJECT TITLE DITCH "A-22" MODIFICATIONS (S) ROJECT STATUS DESIGN PHASE		PROJECT DESCRIPTION	
			Design and construction of a new restrictor (control structure) just East of Eldridge. This structure will restrict the amount of flow entering Ditch
T MANAGER SHASHI KUMAR			A-22 from the Northwest Detention Pond site, and from areas within the
			 business park. This restrictor will also help contain MUD 21 dete within the district boundaries. Additional considerations will be r
			concerning the channel bottom after the completion of new restrictor
\$700,000			concerning the chairmer bettern after the completion of new recticion
PROJECTED	Revised	ACTUAL	Progress Photo
INITIATE - FINISH	INITIATE - FINISH	INITIATE - FINISH	N NEST ARPORT GLVD
09/06 – 09/07		09/06 – 09/07	
N/A			
08/07 – 01/08			Detention Pond
02/08 – 07/08			Approximate Location of Restrictor Control Structure
			Succure
Schedule (COMMENTS		Ditch "A-22" See CITY OF SUGAR LAND Capital Improvement Program
	DITCH "A-22" MODIFICA DESIGN PHASE SHASHI KUMAR \$700,000 PROJECTED INITIATE - FINISH 09/06 – 09/07 N/A 08/07 – 01/08 02/08 – 07/08	DITCH "A-22" MODIFICATIONS (S) DESIGN PHASE SHASHI KUMAR \$700,000 PROJECTED REVISED INITIATE - FINISH 09/06 – 09/07 N/A 08/07 – 01/08	DITCH "A-22" MODIFICATIONS (S)

^{*}PER = Preliminary Engineering Report
**ROW = Right-of-Way