## CAPITAL IMPROVEMENT PROGRAM 2008 PROJECT SCHEDULE

PROJECT No. PK0702				PROJECT DESCRIPTION	
PROJECT NO.	ELDRIDGE PARK TRAIL LIGHTING			FRUJECT DESCRIPTION	
PROJECT STATUS	DESIGN			Add lighting to the existing trail around the pond at Eldridge Park.	
PROJECT MANAGER	GREG NICHOLS / KIMBERLY TERRELL				
CONSULTANT	BURNS DELATTE & MCCOY, INC.			$\dashv$	
CONTRACTOR	VR ELECTRIC INC.			$\dashv$	
BUDGET	\$75,000				
	PROJECTED	Revised	ACTUAL		Progress Photo
PROJECT SCHEDULE	INITIATE - FINISH	INITIATE - FINISH	INITIATE - FINISH	N A	T ROOKESS T HOTO
				W S E	
PER*	01/07-01/07		01/07 – 01/07		
	01/01-01/01		01/07 - 01/07	— Elari	
LAND/ROW **	N/A			Eldridge Rd	
E/MB/11011	IN/A				
Design/Surveying	04/07 02/07		04/07 06/07		
DESIGN/OURVETING	01/07-03/07		01/07-06/07		
Construction	09/07 – 10/07				
CONSTRUCTION	09/07 - 10/07				
EQUIPMENT					
EQUI WEIVI					
SCHEDULE COMMENTS				Location of Statistics Posts	
				West Airport	
				City of Sugar Land Capital Improvement Program	

<sup>\*</sup>PER = Preliminary Engineering Report
\*\*ROW = Right-of-Way