CAPITAL IMPROVEMENT PROGRAM 2008 PROJECT SCHEDULE

PROJECT No.	ST0604			PROJECT DESCRIPTION Upsizing of storm sewer through Telfair to ultimately accommodate 6 lanes. Per Telfair's phasing plan, the schedule is as follows:				
PROJECT TITLE	UNIVERSITY BOULEVARD THRU TRACT 4 – STORM SEWER UPGRADE							
PROJECT STATUS	Construction – Developer Driven Pat Walsh							
PROJECT MANAGER								
CONSULTANT				Phase I (FY 05-06): U.S. 59 to New Territory Blvd. and a small section				
CONTRACTOR				near S.H. 6. (7500')				
BUDGET	\$350,000			Phase II (FY 06-07): remainder of University through Tract 4. (3220').				
	PROJECTED	Revised	ACTUAL	PROGRESS PHOTO				
PROJECT SCHEDULE	INITIATE - FINISH	INITIATE - FINISH	INITIATE - FINISH	an was				
				90				
PER*								
LAND/ROW **				6 FEXAS				
Design/Surveying								
BEOIGH/OUTVETHO	_							
Construction	11/07 – LATE 2008							
CONSTRUCTION	11707 - LATE 2000							
EQUIPMENT				Limits				
EQUI MENT				Of Haritage its Plant				
SCHEDULE COMMENTS				University Blvd Thru Tract 4				
								59
				City of Sugar Land				
I				City of Sugar Land Capital Improvement Program				
				THE HALLAS				

^{*}PER = Preliminary Engineering Report
**ROW = Right-of-Way