

Update: December 2008 - Design is in progress by KSA Engineers under a contract with TxDOT Aviation. Final Design drawings were submitted to TxDOT on 08/25/08 and are under review by TxDOT. Grant funding is pending on construction (Phase 1 in 2010 and Phase 2 in 2011).

January 2009- Final Design Documents under review by TxDOT Aviation.

February 2009- Project identified by TxDOT Aviation as a candidate for stimulus funding.

March 2009- Project under review for stimulus funding.

April 2009- Project was not approved for stimulus funding (only runway projects were considered). Awaiting grant funding from TxDOT Aviation (is scheduled for FY2010).

June 2009 – Resolution will go before City Council June 16, 2009, naming TxDOT Aviation as the City's Agent for grant funding. Project will go before the Texas Transportation Commission in July 2009 for funding approval. Design is 100% complete.

September 2009- Project not approved for stimulus funding (runway projects took priority over all other projects). Design 100% complete. Awaiting AIP funding in TxDOT FY10 (possibly funded in Spring 2010).

October 2009 – Awaiting AIP funding and TxDOT Grant

November 2009 – Awaiting AIP funding and TxDOT Grant

December 2009 – Awaiting AIP funding and TxDOT Grant. Construction Phase 0% complete.

January 2010 – Awaiting AIP funding and TxDOT Grant. Construction Phase 0% complete.

February 2010 – Awaiting AIP funding and TxDOT Grant. Construction Phase 0% complete.

March 2010 – AIP funding has been approved by Congress. Awaiting TxDOT Grant for Phase I construction. Construction Phase 0% complete.



City of Sugar Land
Capital Improvement Program

AP0801
Corporate Taxiway "J"

