

Engineering Department

CIP Project Number: DR0804

Title: Integrated Stormwater Management

Project Phase: PER

% of Phase Completion

PER/Design

Cost for this Phase: \$ 300,000

Funding Sources: CO's

Project Manager: Shashi Kumar, P.E.

Contractor: N/A

Consultant: Halff Associates/Dannenbaum

Project Description:

A number of watershed studies have been performed in the past resulting in the creation of hydrologic and hydraulic (H&H) models specific to a watershed. However, these individual models need to be integrated and updated to better understand the overall performance of the City's drainage system.

Justification: The ongoing flood map modernization program by FEMA will result in creating updated H&H models for Oyster Creek and Brazos River. The City is proposing integration of H&H models in other watersheds to these updated models. These models will help in evaluating drainage system performance at a macro level using the new BFE's.

Updates: December 2008- The specific scope and deliverables were presented to the City Council on 9/23/08 and 11/18/08. The contract was awarded on 11/18/08 to Halff Associates, Inc.

February 2009: Data collection is currently underway. A meeting was coordinated with the City's GIS staff to gather data required to begin integration of various data elements.

March 2009: Phase I deliverables are expected in June 2009. Preliminary scoping and budgeting for Phase 2 (future years) is in progress.

June 2009: A key deliverable for Phase I, which includes the ponding maps, was released in draft format for City staff's review. Data collection and integration of H&H models is underway. Data collection of internal LID models is being pursued.

July 2009- Data collection efforts from various LID's and MUD's within the City and its ETJ is currently underway.

August 2009-

Requests letters were mailed out to various entities to facilitate data collection. Project scoping was initiated for future Phases (II) of the ISWMM project.

September 2009-

Data collection effort is underway and is anticipated to be wrapped-up in October. Scoping of work for Phase II of the ISWMM project is underway.

December 2009 -

Most of the data collection effort was completed. However, data from within FBC LID 2 could not be obtained. The LID 2 Engineer has cited that they would release the necessary data only after they update their internal information. Phase 1 part of the ISWMM process is expected to be wrapped-up by December 2009.

March 2010 -

Data from within FBC LID 2 could not be obtained to date as the district is updating its models. Phase 1 part of the ISWMM process is being wrapped-up and data collection within LID 2 would be addressed as part of Phase II - ISWMM. A City Council workshop is being planned on 4/6/2010.

