



CITY OF SUGAR LAND

Engineering Department

CIP Project Number: PK0708

Title: SH6 Streetscape

Project Phase: Design

% of Phase Completion

Design



Construction

2011-2014

Cost for this Phase: \$ 125,000

Funding Sources: SL4B

Project Manager: TBD

Contractor: TBD

Consultant: TBD

Project Description:

Final design plans of existing improvements and develop construction documents based on approved landscape development plan of corridor. Project will be designed and built in phases per the development plan. Phase I includes the median hardscape and landscape/irrigation from Brooks St. to Ditch 'A'.

Justification: State Hwy 6 Landscape Development Plan approved by Council Resolution on 2/19/08. Fiscal Year 2009 will focus on replacement of trees that were removed during construction along SH6.

Updates: December, 2008- Current funding will be utilized to replace trees and landscaping. Parks will design a landscape plan and the project will be bid with another landscape project.

March 2009-It has been decided that Parks staff will do the design of the Hwy 6 project in-house. This project is being coordinated with the Hwy 6 widening project. Landscaping and planting will be contingent upon the Hwy 6 improvements.

June 2009: Parks Department is coordinating with Public Works and SH6/59 widening project that will impact 50% of the medians in this phase. Landscape improvements will follow widening project which will start in January of 2010.

July 2009- No change.

August 2009- No change.

September 2009- No change.

October 2009 –

November 2009 –

December 2009 – No change

March 2010 – No change. Street project to widen 6 has been delayed and has not started construction.

SEE MAP BELOW

