## CAPITAL IMPROVEMENTS PROGRAM 2004 PROJECT SCHEDULE

PROJECT No. PROJECT TITLE: DR0301 BROOKSIDE/BELKNAP DRAINAGE IMPROVEMENTS

#### DESCRIPTION

Provide design and construction for drainage improvements to the Brookside and Belknap subdivisions per the recommendations outlined in the preliminary engineering report prepared by Kelly Kaluza and Associates in April of 2002, and the reconstruction of South Belknap St. from Terry to Azalea in conjunction with the extension of the storm sewer system north from Azalea St.

PROJECT MANAGER (S) Mike Leech, Assistant Director of Public Works

## CONSULTANT (S) Kelly Kaluza

CONTRACTOR (S) Fort Bend County Drainage District, City of Sugar Land Street and Drainage Division, South Coast Contractors

# BUDGET AMOUNT \$260,000 **PROJECT COSTS** BUDGET

ACTUAL 25,000 Design/Surveying (Ditches) \$21,950 Design/Surveying (Storm sewer under Brooks) 25,000 \$12,950 Construction 210,000 \$224,079 Contingency **TOTAL COSTS** 260,000 258,979 **PROPOSED** REVISED ACTUAL PROJECT SCHEDULE DATE DATE DATE Design/Surveying (Ditches) 01/03-05/03 06/03 06/03 Design/Surveying (Storm 08/03 09/03 sewer under Brooks) 09/03

Construction (ditches)	07/03	07/03-08/03	09/03
Construction (Storm sewer		12/03	<del>2-0</del> 4
under Brooks)	10/03	01/04	3-04
COMMENTS			

### COMMENTS

TxDOT has caused delays with this project, as it has taken significantly longer than anticipated to get the permit to cut across Brooks Street and install the culverts and inlets. Construction is now scheduled to begin in December. TxDOT has assured the City that the Permit will be forthcoming as they want us to get out of the way so that they can re-do Brooks Street. Funds have been added to cover costs associated with Upper Ditch H project and the Matlage way extension. The remaining internal (within subdivision) storm sewer to be designed later on in 2004 as construction funding is programmed in the CIP for 2005.

