

CAPITAL IMPROVEMENTS PROGRAM 2003 PROJECT SCHEDULE

PROJECT TITLE: ST9804 U.S. HIGHWAY 59 WIDENING

DESCRIPTION: Funding to facilitate construction of U.S. Highway 59 from Kirkwood to State Highway 99 including project representation, utility conflicts, driveway connections, drainage issues, aesthetics, etc.

PROJECT MANAGER:

Ross Woodfin, Project Manager

BUDGET SOURCE:

General Revenue (\$450,000)
SLDC (\$2,300,000)

BUDGET AMOUNT: \$2,750,000

BUDGET LINE ITEM (S):

Budget

Actual

CONSULTANT (S):

TxDOT
Turner Collie & Braden
SWA Group

CONTRACTOR (S):

Balfour Beatty Inc.

COMPLETED PROJECT TOTAL:



PROJECT SCHEDULE:

**Proposed
Date**

**Revised
Date**

**Actual
Date**

Kirkwood to Sugar Creek
- Main Lanes
- Frontage Roads & 90A
Sugar Creek to S.H. 6

Spring 02
Spring 03
Summer 02

Spring 03
Late 03
Spring 03