



## CITY OF SUGAR LAND

Engineering Department

**CIP Project Number:** MUPE01

**Title:** EOC/PD/Courts Expansion

**Project Phase:** PER

**% of Phase Completion**

**PER**

--	--	--	--	--	--	--	--	--	--

**Cost for this Phase:** \$ 150,000

**Funding Sources:** General Revenue

**Project Manager:** Chris Steubing

**Contractor:** TBD

**Consultant:** Perkins and Will

**Project Description:** Project will consist of building an EOC that is self contained, secure, and stand alone. The building will be adjacent to the PD/MC Building and will be within or on top of a parking garage.

**Justification:** When activated, the current EOC utilizes borrowed spaces in the PD for other needs besides the actual EOC control room. Post Katrina period calls for a more sustainable EOC for this region. Relocating Dispatch and Traffic could provide daily usage of part of the EOC. Location was chosen because the PD is the city's communication hub and is closer in proximity to future city growth.

**Updates: December 2008-** No activity is scheduled for this project until March 09 as funding becomes available

**September 2009** – Consultant selection process completed and internal scoping underway to finalize project charter. After charter complete meetings with consultant will be scheduled to develop proposal and contract parameters for CC action.

**October 2009** –

**November 2009 –**

**December** – Project on hold due to workshop that is to be held for the Public Works Masterplan in order to determine final location for certain city services. There have not been any contract negotiations with the selected consultant.

**March 2010** – This project has been placed on hold and will be revisited after the completion of the facilities masterplan update.