

Engineering Department

CIP Project Number: TR0601

Title: State Highway 6 Regional Signal Interconnection

Project Phase: Design

% of Phase Completion

Design

Cost for this Phase: \$ 125,000

Funding Sources: Certificate of Obligation

Project Manager: David Worley/Sharlett Chowning

Contractor: TBD

Consultant: TxDOT.

Project Description: This project includes CMAQ funding for ITS enhancements. It is a joint project with Missouri City. The Sugar Land portion will include the installation of fiber optic communications line from the Police HQ and City Courts to Settlers way and a spur to City Hall. Missouri City will add wireless ITS equipment to their system.

Justification: This project will be a cooperative effort between the City of Sugar Land and Missouri City to acquire funding from HGAC for the project. HGAC will pay 80% if the project is approved.

Updates:

December 2008- TxDOT has forward the Advance Funding Agreement to Austin for final approval to allow this contract be a local let. This will allow City to administer the project manual, the bid process and construction.

March 2009- Waiting on Advance Funding Agreement (AFA) from TxDOT.

June 2009: Received Inter-local Agreement with Mo. City, which was approved by Mo. City Council. We are still waiting on AFA from TxDOT.

July 2009 - We have received AFA and preparing agenda request for Council.

August 2009- Council approved AFA, inter local agreement with Mo. City, and professional service contract with TEI, Inc.

September 2009- Received signed AFA from TxDOT and forward it to purchasing to pay for our 20% match. A kickoff meeting was performed with all parties to include TxDOT.

October 2009- Consultant is continuing on working towards 60% plans. No additional information is available.

November 2009- TEI, Inc., has provided the City 90% plans for review prior to sending them to TxDOT.

December 2009 – Waiting on review comments from TxDOT. IT and PW has visited with TEI on the Engineers estimate and have looked at additional usage for surplus.

January 2010 - As of January 26th, we have asked for a status update from TxDOT on their review.

February/March 2010 - Completed 100% and getting signatures on mylars.