## CAPITAL IMPROVEMENTS PROGRAM 2004 PROJECT SCHEDULE

PROJECT NO.
ST0206

PROJECT TITLE:
GILLINGHAM LANE

## **DESCRIPTION**

Construction of a 40-foot wide roadway extension from Seventh Street to Jess Pirtle Boulevard. Will include signal warrant studies. Will be constructed in conjunction with the developer.

PROJECT MANAGER (S)
Mike Hobbs, Assistant Director of Public Works

CONSULTANT (S)

CONTRACTOR (S)

## BUDGET AMOUNT \$560,000

PROJECT COSTS	BUDGET		ACTUAL	
Preliminary Engineering Report				
Land/Right-of-Way				
Design/Surveying	60,000			
Construction	470,000			
Equipment and Furniture				
Contingency	3	30,000		
TOTAL COSTS	56	560,000		
PROJECT SCHEDULE	PROPOSED DATE	REVISED DATE		ACTUAL DATE
Preliminary Engineering Report	01/03-03/03			03/03
Land/Right-of-Way				
Design/Surveying	04/03-09/03	05/04-06/04		
Bid	07/04-08/04			
Construction	09/04-04/05			
Equipment & Furniture				

COMMENTS

