



## CITY OF SUGAR LAND

Engineering Department

**CIP Project Number:** MU1002

**Title:** Fire Admin Parking Repairs

**Project Phase:** Design/Construction

**% of Phase Completion**

**Design**

**Construction**

--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--	--

**Cost for this Phase:** \$ 75,000

**Funding Sources:** General Revenue

**Project Manager:** Jimmy Vandever

**Contractor:** TBD

**Consultant:** TBD

**Project Description:** Rehabilitation of the existing asphalt parking located at Fire Administration and Annex 10405 Corporate Drive. Will include upgrading entrance lanes on both sides of the parking lot and a central area where fire apparatus, and other heavy equipment routinely travel and park. The parking lot will also be restriped to identify special parking areas and better align normal parking.

**Justification:** The current parking lot is damaged due to the consistent use by Fire apparatus and other larger vehicles. Concrete access and parking areas will alleviate the need for continual maintenance and upkeep. The striping will better identify apparatus parking for safety purposes as well as marking remaining spaces for City and other vehicles.

**Update:**

**October 2009-**

**November 2009** – Staff will be contacting Fort Bend County to inquire about County crews performing the work under an interlocal agreement.

**December 2009** - Spoke to Ft. Bend County regarding their paving crew performing the repairs and repaving. They instructed that a letter requesting this work be sent to the Commissioner over the precinct and that the work be held off until springtime when the weather would be more predictable and scheduling would be more feasible. A draft of the letter is in progress.

**March 2010**- Recent funding issues with the CIP program are being evaluated and could affect the status of this project and its priority. This project may be postponed based on City Council and Management establishing priority projects that should move forward and those that might be delayed.