

Engineering Department

CIP Project Number: SW1001

Title: Water Plant Upgrades for Surface Water Conversion

Project Phase: Design

% of Phase Completion

Design Construction

2012

Cost for this Phase: \$650,000

Funding Sources: Revenue Bonds

Project Manager: Jessie Li

Contractor: TBD

Consultant: Malcolm Pirnie

Project Description:

In preparation of surface water conversion, two water plants will need to be upgraded. Upgrades will include installation of a 1.5 MG GST at Lakeview Plant and upsizing of booster pump capacities and suction and distribution headers. Includes ammonia feed systems at all groundwater plants. Computational Fluid Dynamic (CFD) modeling at the ground storage tanks receiving surface water will be conducted to ensure proper blending.

Justification: The City must convert 30% of water usage to surface water by 2013. In order to distribute the treated surface water, existing groundwater plants will need to be upgraded. To accommodate the additional flow and to minimize the groundwater and surface water blending issue, ammonia feed systems will be installed to convert the groundwater disinfectant from free chlorine to chloramines.

Updates:

October 2009- The design phase will not start under the completion of the PER expected summer 2010.

November 2009- no changes.

December 2009 – no changes.